

| | | | | | | | | | |
|---------------|--|-----------------------------------|--|---|--|---|--|---------------------------------------|--|
| CABLE SECRET | | PERSON/UNIT NOTIFIED | | CLASSIFIED MESSAGE | | TOTAL COPIES 320 | | DOWNGRADING AND/OR INITIALS - SEEN BY | |
| ADVANCE COPY | | <input type="checkbox"/> ISSUED | | <input type="checkbox"/> SLOTTED | | GROUP 1 | | EXCLUDED FROM AUTOMATIC | |
| BY: _____ | | AT: _____ | | INDEX: <input type="checkbox"/> YES <input type="checkbox"/> NO | | REPRODUCTION OF THIS COPY PROHIBITED | | 2 | |
| DISSEM BY: 41 | | PER _____ | | # _____ | | FILE RID <input type="checkbox"/> RET. TO _____ | | 3 | |
| ACTION | | <input type="checkbox"/> RID COPY | | INFO: _____ | | BRANCH <input type="checkbox"/> | | 4 | |
| 25X1A | | 10954 | | FILE. VR. Commo 7, [REDACTED] | | DDP, ADDP, CSDO, DDS2, SECUR4, | | 5 | |
| 25X1A | | PPB | | S E C R E T 200820Z DEC 68 CITE [REDACTED] 9423 | | DESTROY <input type="checkbox"/> SIG. | | 6 | |
| 25X1A | | [REDACTED] | | [REDACTED] | | [REDACTED] | | 7 | |
| | | [REDACTED] | | [REDACTED] | | [REDACTED] | | 8 | |
| | | [REDACTED] | | [REDACTED] | | [REDACTED] | | 9 | |
| | | [REDACTED] | | [REDACTED] | | [REDACTED] | | 10 | |

25X1A 10954

25X1A S E C R E T 200820Z DEC 68 CITE [REDACTED] 9423

25X1A [REDACTED]

25X1A [REDACTED] 0313) RE

25X1A [REDACTED] 393) RE

C LOGISTICS 8410 (IN 35170)

25X1A [REDACTED] POWERHOUSE AND AIR CONDITIONING PROJECT PROGRESS REPORT

NC. 5.

1. PROJECT 47 PERCENT COMPLETE AS OF 15 DEC. BUT SHOULD HAVE BEEN 99 PERCENT. WORK HAS PROGRESSED AT SCHEDULED PACE SINCE LAST REPORT (REF. A) WHERE REASONS FOR DELAY WERE STATED. FAR EAST ENGINEER CONDUCTED ON-SITE INSPECTION DURING WEEK OF 16 DEC.

2. PIPING AND EQUIPMENT INSTALLATION IN CHILLER ROOM NOW 80 PERCENT FINISHED. [REDACTED] HAS CHALLENGED CONTRACTOR TYPE OF CHILLER PROVIDED AS BEING BELOW SPECS. FURTHER DELAY MAY BE ENCOUNTERED IF REPLACEMENT DEMANDED

3. TRENCHES NOW BEING CUT IN OLD UPS ROOM AND ROOM CONTAINING TWO 235 KW GM'S. ALL TRANSFORMERS FOR NEW SUBSTATION NOW IN PLACE AND SUBSTATION INSTALLATION ABOUT 85 PERCENT COMPLETED.

| | |
|---------------|-------------------------------------|
| RECD | |
| C | |
| DC | |
| EX | |
| SAD | |
| SA | |
| C/FE | |
| DO | |
| CC | |
| PS | |
| AL | |
| COMINT | |
| ON | |
| INFORMATION | |
| PREPARE REPLY | <input checked="" type="checkbox"/> |
| RETURN | |
| FILE | |

CABLE SECRETARIAT DISSEMINATION
PERSON/UNIT NOTIFIED

CLASSIFIED MESSAGE

TOTAL COPIES

ROUTING AND/OR INITIALS - SEEN BY

SECRET

(When Filled In)

GROUP 1
EXCLUDED FROM AUTOMATIC
DOWNGRADING AND
DECLASSIFICATION

REPRODUCTION OF THIS COPY PROHIBITED

INDEX: ☐ YES ☐ NO

CLASSIFY TO FILE NO. _____

X-REF TO FILE NO. _____

FILE RID ☐ RET. TOBRANCH ☐DESTROY ☐ SIG.

DISSEM BY _____ PER _____ # _____

ACTION

☐ RID COPY

INFO:

FILE, VR.

| | | | |
|---|--|----|--|
| 1 | | 6 | |
| 2 | | 7 | |
| 3 | | 8 | |
| 4 | | 9 | |
| 5 | | 10 | |

PAGE 2 [REDACTED] 9423 S E C R E T

4. DUE TO DELAY OF NEW UPS (PARA 1 REF C) AND RESULTING INABILITY TO COMPLETE POWER HOUSE PART OF CONTRACT, TEMPORARY LINES TO BE RUN FROM NEW SUBSTATION TO OLD SWITCHGEAR TO PROVIDE NECESSARY POWER TO OPERATE NEW AND OLD A/C SYSTEMS SIMULTANEOUSLY FOR PHASING IN PERIOD OF NEW SYSTEM. PLEASE ADVISE CURRENT STATUS OF NEW UPS.

5. OPENINGS IN EAST WALL OF BUILDING, PARA 2 REF. B, ARE PROGRESSING NICELY AND ARE CAUSING LITTLE IF ANY OPERATIONAL DISTURBANCE. FAR EAST ENGINEER, CONCURS WITH ACTION TAKEN, AND WISHES RECORD TO SHOW THAT DEMOLITION WAS NEVER PART OF ORIGINAL REQUIREMENT.

6. ENGINEER [REDACTED] NOW REVIEWING FORTHCOMING A/C DUCT INSTALLATIONS AND RECOMMENDING MINOR ALTERATIONS TO COMPENSATE FOR CHANGES IN REQUIREMENTS SINCE DESIGN COMPLETED. QUESTION ALSO RAISED RE PLACEMENT OF SECOND AIR COOLED CONDENSER BEING UNDESIRABLY CLOSE TO BUILDING. POSSIBILITY OF RELOCATION TO BE DISCUSSED WITH [REDACTED]

SECRET

| | | | | | | | | | |
|---|--|----------------------|--|--|--|---|---|-----------------------------------|--|
| CABLE SEQUENCE | | PERSON/UNIT NOTIFIED | | CLASSIFIED MESSAGE | | TOTAL COPIES | | ROUTING AND/OR INITIALS - SEEN BY | |
| ADVANCE COPY <input type="checkbox"/> ISSUED <input type="checkbox"/> SLOTTED BY: _____ AT: _____ Z DISSEM BY _____ PER _____ # _____ ACTION <input type="checkbox"/> RID COPY | | | | SECRET (When Filled In) REPRODUCTION OF THIS COPY PROHIBITED INDEX: <input type="checkbox"/> YES <input type="checkbox"/> NO CLASSIFY TO FILE NO. _____ X-REF TO FILE NO. _____ FILE RID <input type="checkbox"/> RET. TO _____ INFO: _____ FILE, VR, _____ | | GROUP 1 EXCLUDED FROM AUTOMATIC DOWNGRADING AND DECLASSIFICATION | | | |
| | | | | | | 2 | 6 | | |
| | | | | | | 3 | 7 | | |
| | | | | | | 4 | 8 | | |
| | | | | | | 5 | 9 | | |
| | | | | | | 10 | | | |

25X1A

PAGE 3 [REDACTED] 9423 S E C R E T

25X1A

7. [REDACTED] TO SUBMIT SEPARATE REPORT BY DISPATCH WITH
PHOTOGRAPHS.

S E C R E T

50 DEC 20 14 54 8

SECRET